# COMPLETION REPORT

| | | |
|---|---|---|
| 1 | Name of the work | Construction of Rcc drain in 6th Cross road at Prashantha Nagara in ward no. 13 Shettihalli Sub division |
| 2 | Sanctioned Estimate No. & Date | NO: EE/DD/08/2015-16 04/01/2016 |
| 3 | Head of Account which is chargeable | P. Code - 1771 Job Code: 013-16-000006 |
| 4 | Instrument Order NO. & Date | NO: EE/DD/WO/01/2016-17 01/04/2016 |
| 5 | Name Of Contractor | Sri. M. S Muralidhara # 42, 1st Main, 2nd A Cross, Havanoor Layout, Banglaore-73 |
| 6 a | Time Stipulated for Completion of work | 90 days |
| b | Delay in Exculpation of Work | 42 days |
| 7 | Measurement recorded in | M.B NO - 4890/16-17 Page NO - 488919 to 488923 |
| 8 | Check Measurement of the Asst | |
| 9 | Name of the office/official in charge of the work | AEE. Shettyhalli Sub-division |
| 10 | a) Asst. Eng/junior Eng | Nagabushan. G. |
| | b) Asst. Exe Engineer | Jayalingappa. |

| Sanctioned Estimate Amout | Amout Claims As per Actually Vide As per bills | Excess | Savings |
|---|---|---|---|
| 8,70,000/- | 8,05,006/- | — | 64,994/- |

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER.

ASSIATANT EXECUTIVE ENGINEER

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು.

EXECUTIVE ENGINEER -
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Division, Bangalore-57